

JMCC AQUATIC FACILITY BI-WEEKLY UPDATE

September 29, 2017

Progress This Week (Week ending September 29, 2017)

- Concrete block work in the washroom-changeroom area was completed.
- High Voltage hydro pole work is ongoing.
- Reclaimed asphalt was placed and rolled at the Zamboni entrance to the rink.
- Block walls were cut out and the new shower valves were installed.
- The pool walls were surveyed to ensure they are all level and accurate.
- Changeroom walls, doors and frames were painted.
- The location of the new hydro ground grid was excavated down to the bedrock.



Upcoming Work Next Week (Week ending October 06, 2017)

- The drilling rig will drill the 12" diameter holes, 20 feet deep for the new ground grid.
- Backfill around the pools will start, following the pool wall inspection.
- The remainder of the ground grid install will be completed by the high voltage contractor.
- Concrete faced wall panels will be installed around the perimeter of the foundation.
- Mechanical and electrical trades will continue with installs.

